

# Military Design and Construction Projects

## Fort Sam Houston



Project Number and Name Funds Type	Prog Amt CWE	Design % Compl	Constr % Compl	Design Complete	Constr Award	Constr Complete
<b>Program Year: 2006</b>						
<b>058835 / CoS Repair Building 1350 (P2 #103422)</b>						
<b>MCA</b>	\$6,930,000	100%	0%	28-Jun-06 -A	22-Sep-06 -A	01-Jan-10 -S
<b>Project Manager:</b> DOBBINS, CASSANDRA	\$7,456,541					
(8/1/2008) Program Amount reflects a 1% reduction contained in the FY06 DOD Appropriations Bill.						
(8/1/2008) July14: Contractor will strive fo as many SPiRiT points as economically feasible and document those obtained. Project is a partial (less than half) renovation of an existing building. The goal is to have a gold spirit rating when the entire facility has undergone renovation.						
<b>Interior and Exterior Renovations and Improvements to Bldg 2001 (P2 #140307)</b>						
<b>OMA</b>	\$6,000,000	0%	0%	-S	28-Sep-06 -A	19-Jan-09 -A
<b>Project Manager:</b> SMILEY, THOMAS G.	\$6,308,343					
<b>Summary for 2006 2 projects, Total Program Amount = \$12,930,000.00</b>						
<b>Program Year: 2007</b>						
<b>064210 / Battlefield Hlth &amp; Trauma (P2 #137003)</b>						
<b>BCA05</b>	\$109,000,000	0%	0%	11-Jun-07 -A	29-Sep-07 -A	03-Mar-10 -S
<b>Project Manager:</b> WHEATLEY, GLENNA M	\$113,333,492					
(1/1/2010) Construction still slightly behind schedule. Partial BOD will be provided in order to meet the customer's needs. ISR Renovations are underway in the vivarium and lobby. Necessary mods, in many cases, due to AE omissions, are being processed. Additional funds will be requested from the HQ contingency allocation once negotiations are complete.						
<b>064174 / Construct Youth Center (P2 #138673)</b>						
<b>BCA05</b>	\$6,300,000	100%	100%	26-Jun-07 -A	30-Sep-07 -A	14-Apr-09 -A
<b>Project Manager:</b> WOOLEY, JR, ROBERT F	\$6,417,069					
(11/1/2007) Rec'd 100% design build site package AWD 35% building package for review on 23 Nov 07, Review conference 15 13 Dec 07 at Fort Sam Houston, TX						
<b>048653 / Revitalize Building 2791 to condition suitable for use as a student barracks, Fort Sam Houston, TX (P2 #143885)</b>						
<b>OMA</b>	\$17,400,000	100%	0%	16-Aug-07 -A	30-Sep-07 -A	31-Jan-10 -S
<b>Project Manager:</b> ATKINSON, STEPHEN P.	\$21,106,250					
(2/1/2009) Work proceeding on schedule. No issues to report.						
<b>068460 / Revitalize Building 2000 to condition suitable for use as an administration building (P2 #144148)</b>						
<b>OMA</b>	\$16,800,000	100%	0%	20-Aug-07 -A	30-Sep-07 -A	07-Oct-09 -A
<b>Project Manager:</b> ATKINSON, STEPHEN P.	\$21,036,693					
(2/1/2009) Work proceeding on schedule. No significant issues to report.						
<b>FSH Repair the basement and 1st floor of bldg 2265 for Information Sys Facility (P2 #144686)</b>						
<b>OMA</b>	\$9,500,000	100%	79%	04-Sep-07 -A	30-Sep-07 -A	27-Aug-10 -S
<b>Project Manager:</b> ATKINSON, STEPHEN P.	\$38,429,578					
(7/27/2007)						
<b>Repair Interior DPW Admin Space (P2 #146151)</b>						
<b>OMA</b>	\$6,000,000	0%	0%	-S	26-Sep-07 -A	27-Apr-09 -A
<b>Project Manager:</b> FARRELL, BARBARA A	\$7,170,553					
<b>Summary for 2007 6 projects, Total Program Amount = \$165,000,000.00</b>						

Source: SWF P2 and RMS Databases  
 Selection: All MILCON Projects and any Reimbursable Projects > \$ 5.0 m,  
 Projects Under Design or Under Construction and not Closed Out



Project Number and Name Funds Type	Prog Amt CWE	Design % Compl	Constr % Compl	Design Complete	Constr Award	Constr Complete
<b>Program Year: 2008</b>						
<b>017153 / Health Clinic-Camp Bullis (P2 #124721)</b>						
DODM	\$7,400,000	100%	97%	02-Oct-06 -A	08-May-08 -A	17-Nov-09 -A
Project Manager: ATKINSON, STEPHEN P.	\$6,249,174					
(8/1/2008) 30 Apr 08 - Contractor selection made 28 Apr 08. Funds requested 29 Apr 08. Projected award is 9 May 08 (bids expire 11 May 08).						
<b>064187 / Battlefield Hlth &amp; Trauma (P2 #138674)</b>						
BCA05	\$53,000,000	0%	0%	11-Jun-07 -A	30-Sep-07 -A	30-Mar-12 -S
Project Manager: WHEATLEY, GLENNA M	\$0					
(9/28/2007) 28-Sep-07 Both increments have been funded in FY07 per email from HQUSACE 19 September. This P2 # designates the second increment for P2 # 137003 and will follow the same schedule. It will provide \$53 million to that project. Total District CWE is calculated in 137003 of \$107,000,000.(\$54M 137003 + \$53M 138674) Please refer to 137003 for all information. This schedule will not be maintained.						
<b>MPLS083561 / BRAC-METC Dining Facilities (P2 #139471)</b>						
BCF05	\$38,000,000	100%	98%	28-Sep-07 -A	25-Feb-08 -A	04-Mar-10 -S
Project Manager: ATKINSON, STEPHEN P.	\$34,708,185					
(4/1/2009) METC DFAC Executive progress meeting was held on 5 March 2009. Construction of exterior features such as troop gathering areas, stairs, and retaining walls is ongoing. Continued installing roofing on Dining Area. Continued miscellaneous rough-in in both kitchen and dining area. Continued installation of North retaining wall. METC Area Office working with Norfolk District to get FF&E Option awarded. Project is on schedule.						
<b>MPLS083560A / BRAC-METC Medical Instruction Facilities, Increment 1/64206 (P2 #139472)</b>						
BCF05	\$96,400,000	100%	100%	18-Jan-08 -A	20-Mar-08 -A	10-Mar-10 -S
Project Manager: ATKINSON, STEPHEN P.	\$532,811,095					
(4/1/2009) METC MIF 1 & 2 The Comprehensive Interior Design (CID) Package was submitted on 6-Mar-09 and a review conference held on 23-Mar-09. Interior walls in both MIF 1 and MIF 2 are being laid out and framed. Mechanical and electrical rough-in continues in both MIF 1 and 2. METC MIF 3 & 4 Pier drilling has been completed for MIF 3 and will begin for MIF 4 the first week of April 2009. Site backfill and compaction are underway for both MIF 3 and 4. Design package submittal and review is ongoing and should be completed by the beginning of June 2009. The majority of the design packages have been submitted and are being reviewed. METC MIF 5 Notice to Proceed was issued to ITSI on 12 March 2009. The Transition Meeting with the Design/Build Contractor was held on 19 March 2009 and the Site and Civil Design Clarification meeting was held on 23 March 2009. The Pre-Construction meeting was held on 30 March 2009 and the Space Planning Design Clarification meeting was held on 31 March through 1 April 2009. The Design/Build Contractor, ITSI, and their design Subcontractor, PBS&J, visited the local schoolhouses on 2 April 2009.						
<b>MPLS083562A / BRAC-METC MPLS083562A/64200 Student Dormitory #1 (600 Rm) (P2 #139473)</b>						
BCF05	\$46,500,000	100%	74%	28-Sep-07 -A	11-Feb-08 -A	01-Aug-10 -S
Project Manager: ATKINSON, STEPHEN P.	\$52,180,395					
(10/26/2007) (1 Nov 2007) Authority to advertise Dorms and HQ Admin received 18 Oct. METC Dorms RFP Dorms#1/#2CEP issued 26 Oct.						
(11/9/2007) (1 Dec 07) Dorm Procurement on Track						
<b>MPLS083563A / BRAC - FSH METC Student Dormitory 2 (1200 PN) (P2 #139474)</b>						
BCF05	\$47,000,000	15%	0%	28-Sep-07 -A	11-Feb-08 -A	18-May-10 -S
Project Manager: ATKINSON, STEPHEN P.	\$55,515,372					
(9/1/2007) Dorms BCOE Review submitted 31 August 2007. Corrected final/RTA on schedule for 28 Sep 2007						
<b>064188 / Primary Health Care Clinic Space A (P2 #139475)</b>						
DODM	\$43,100,000	100%	77%	14-Feb-08 -A	05-Jun-08 -A	31-Mar-10 -S
Project Manager: EDWARDS, JOSHUA	\$43,525,000					
(9/17/2008) Unsuccessful Offeror withdrew protest on 8 Sep 08. Stop work order was rescinded on 8 Sep 08.						

Source: SWF P2 and RMS Databases  
 Selection: All MILCON Projects and any Reimbursable Projects > \$ 5.0 m,  
 Projects Under Design or Under Construction and not Closed Out

# Military Design and Construction Projects

## Fort Sam Houston



Project Number and Name Funds Type	Prog Amt CWE	Design % Compl	Constr % Compl	Design Complete	Constr Award	Constr Complete
<b>Program Year: 2008</b>						
<b>064179 / 064179 Military MEDCEN North (P2 #139476)</b>						
<b>BCD05</b>	\$184,400,000	90%	-210%	21-Mar-08 -A	31-Jul-08 -A	19-Dec-08 -S
<b>Project Manager:</b> WOOLEY, JR, ROBERT F	\$632,252,668					
(12/31/2009) Design % = 98% Construction % Complete = 19% Issues (Issues - USACE - 1 Jan 2010) Central Energy Plant: Design is completed. Excavation and Pier work is completed. Structural concrete currently being placed to include the basement and 1st level of one of the work areas. Awaiting proposals for the final portions of the facility from the construction contractor. Consolidated Parking Structure: Design Completed. Construction is on-going on Site. Pier work is completed. Utility work is on-going. Structural concrete is being placed at the site. This includes column placement and parking decks up to level 3 in one of parking lot quadrants. Consolidated Tower (includes Burn Rehabilitation Center Addition): Design is 99% Completed. Pier work is completed. Structural concrete continues to be placed for shear walls and floor decks 4 in 2 of the areas of the building. Structural steel erection is on-going. Shipments of structural steel are arriving on the site and structural steel fabrication continues. BAMC Renovation: Packages A, B, C, D and E Design Completed. RFP for Packages D and E was submitted on 14 Dec 2009 to Construction Contractor. Package F Over-the-Shoulder Design Review Conference is scheduled for 5-6 Jan 2010. Renovation of Package A is completed. Package B is completed except for minor items being completed. Renovation is on-going for Package C. Site: Finalizing scopes for the Detention-Irrigation Pond and Exterior Site Signage for the SAMMC-N Site. Dates are to be determined.						
<b>MPLS083560B / BRAC MPLS083560B Medical Instructional Facility, Incr 2 (P2 #143406)</b>						
<b>BCF05</b>	\$96,400,000	100%	43%	18-Mar-08 -A	20-Mar-08 -A	05-Dec-09 -S
<b>Project Manager:</b> ATKINSON, STEPHEN P.	\$575,387,127					
(4/1/2008) This project represents funding increment 2 of 3. Please refer to project 139472/MPLS083560A for updated information on this project.						
<b>MPLS083563B / BRAC METC MPLS083563B Student Dorm #2, Incr 2 (P2 #143412)</b>						
<b>BCF05</b>	\$37,000,000	100%	100%	28-Sep-07 -A	01-Oct-08 -A	01-Aug-10 -S
<b>Project Manager:</b> ATKINSON, STEPHEN P.	\$59,732,752					
<b>068782 / GTF Unit Operations Facilities (P2 #144643)</b>						
<b>MCA</b>	\$10,600,000	100%	8%	30-Jun-08 -A	05-May-09 -A	21-Feb-11 -S
<b>Project Manager:</b> DOBBINS, CASSANDRA	\$16,656,263					
<b>067172 / Child Development Center (P2 #146420)</b>						
<b>MCA</b>	\$7,000,000	30%	11%	17-Nov-08 -A	27-Mar-09 -A	24-Jul-10 -S
<b>Project Manager:</b> ALEXANDER, BRETT S	\$6,935,032					
<b>069626 / Burn Rehabilitation Center Addition (P2 #149039)</b>						
<b>DODM</b>	\$21,000,000	90%	24%	21-Mar-08 -A	31-Jul-08 -A	17-May-11 -S
<b>Project Manager:</b> WOOLEY, JR, ROBERT F	\$21,828,540					
(12/31/2009) Design % = 98% Construction % Complete = 19% Issues (Issues - USACE - 1 Jan 2010) "Please refer to project 139476/MPLS083580A for updated information on this project." Note: The Burn Rehabilitation Center Addition is part of the fourth floor of the new SAMMC-N Consolidated Tower.						

Summary for 2008 13 projects, Total Program Amount = \$687,800,000.00

Source: SWF P2 and RMS Databases  
 Selection: All MILCON Projects and any Reimbursable Projects > \$ 5.0 m,  
 Projects Under Design or Under Construction and not Closed Out

# Military Design and Construction Projects

## Fort Sam Houston



Project Number and Name Funds Type	Prog Amt CWE	Design % Compl	Constr % Compl	Design Complete	Constr Award	Constr Complete
<b>Program Year: 2009</b>						
<b>053341 / Medical Instructional Facility (P2 #143120)</b>						
DODM	\$11,000,000	100%	0%	30-Oct-08 -A	20-Feb-09 -A	12-Aug-10 -S
Project Manager: ATKINSON, STEPHEN P.	\$16,586,606					
<b>064180 / BRAC 064180 MEDCEN North, Incr 2 (P2 #143403)</b>						
BCD05	\$294,074,000	90%	0%	22-Oct-07 -A	19-Dec-08 -A	14-Jul-11 -S
Project Manager: WOOLEY, JR, ROBERT F	\$294,127,999					
<b>MPLS083560C / BRAC MPLS083560C Medical Instructional Facility, Incr 3 (P2 #143407)</b>						
BCF05	\$68,500,000	100%	0%	18-Jan-08 -A	01-Jun-09 -A	01-Jan-10 -S
Project Manager: NGUYEN, VIET Q	\$501,455,504					
(10/30/2009) METC CIPWaiting on USACE SWF to release solicitationUpcoming Events:USACE SWF to release solicitation in early November 2009. Building 2640 (MEDLOG) Renovation Upcoming Events:Pre-construction meeting scheduled 29 Oct 09. Building 2841 RenovationConducted RFP review Conference Upcoming Events:RTA version of RFP to be submitted by Parsons on 11 Nov 09						
<b>MPLS093564 / BRAC - FSH METC Student Dormitory 3 (1200 PN) (P2 #143415)</b>						
BCF05	\$52,000,000	100%	64%	17-Oct-08 -A	21-Nov-08 -A	31-Dec-10 -S
Project Manager: ATKINSON, STEPHEN P.	\$86,794,400					
<b>MPLS093564B / BRAC MPLS093564B METC Student Dormitory #3, Incr 2 (P2 #143418)</b>						
BCF05	\$34,000,000	100%	71%	03-Nov-08 -A	21-Nov-08 -A	08-Nov-10 -S
Project Manager: ATKINSON, STEPHEN P.	\$38,000,000					
(6/1/2009) Funded increment 2, 30 Mar 09.						
<b>CNBC083002 / BRAC CNBC083002 Tri-Service Research Facility (P2 #143419)</b>						
BCF05	\$79,500,000	100%	0%	28-Aug-08 -A	01-Apr-09 -A	04-Apr-11 -S
Project Manager: WHEATLEY, GLENNA M	\$85,338,271					
(1/1/2010) Bridge-Erosion protection and communication and lighting infrastructure being completed. Bridge is open for daytime use. Lab-On schedule.						
<b>064202 / GTF AIT Barracks (P2 #150070)</b>						
MCA	\$96,000,000	0%	5%	01-Apr-09 -A	25-Aug-09 -A	24-Oct-11 -S
Project Manager: ATKINSON, STEPHEN P.	\$85,925,486					
<b>069936 / Warrior In Transition Cpx (P2 #150299)</b>						
MCA	\$87,000,000	15%	0%	18-May-09 -A	25-Aug-09 -A	08-Apr-11 -S
Project Manager: GATELY, KATHLEEN E	\$68,412,995					
(12/30/2009) RFP issued for BAMC Triangle proposals due on Jan 8, 2010						
<b>MPLS103567 / METC Physical Fitness Center (P2 #153370)</b>						
BCF05	\$12,400,000	35%	0%	28-Apr-09 -A	28-Sep-09 -A	25-Apr-11 -S
Project Manager: NGUYEN, VIET Q	\$11,689,971					
(10/5/2009) Events of the Past Week:Contract Awarded on 28 September 2009 to the Ross Group. Remaining pool of Small Business MATOC contractors will be announced after 1 October 2009.						
<b>047338 / AIT Student Barracks (P2 #153578)</b>						
MCA	\$47,000,000	0%	2%	01-Apr-09 -A	11-Aug-09 -A	01-Feb-12 -S
Project Manager: ATKINSON, STEPHEN P.	\$43,092,402					
<b>071459 / Repair Bldg 2264 for IMCOM HQ (P2 #155416)</b>						
OMA	\$23,000,000	0%	7%	25-May-09 -A	16-Jul-09 -A	10-Jun-11 -S
Project Manager: KRAUS, ANDREW G	\$26,179,942					
(7/28/2008)						

Source: SWF P2 and RMS Databases  
 Selection: All MILCON Projects and any Reimbursable Projects > \$ 5.0 m,  
 Projects Under Design or Under Construction and not Closed Out



Project Number and Name Funds Type	Prog Amt CWE	Design % Compl	Constr % Compl	Design Complete	Constr Award	Constr Complete
<b>Program Year: 2009</b>						
<b>Renovate Long Barracks, Fort Sam Houston, TX (P2 #156201)</b>						
OMA	\$24,000,000	0%	0%	17-Aug-09 -A	30-Sep-09 -A	28-Nov-11 -S
Project Manager: BRECTO, JASON D.	\$28,000,000					
<b>Renovate Building 149, Fort Sam Houston, TX (P2 #156202)</b>						
OMA	\$5,900,000	0%	0%	-S	23-Sep-09 -A	21-Feb-10 -S
Project Manager: BRECTO, JASON D.	\$5,616,000					
<b>Renovate Building 145, Ft Sam Houston, TX (P2 #156203)</b>						
OMA	\$5,900,000	0%	0%	-S	23-Sep-09 -A	21-Feb-10 -S
Project Manager: BRECTO, JASON D.	\$5,616,000					
<b>Renovate Building 146, Fort Sam Houston, TX (P2 #156204)</b>						
OMA	\$5,900,000	0%	0%	-S	23-Sep-09 -A	21-Feb-10 -S
Project Manager: BRECTO, JASON D.	\$5,616,000					
<b>Renovate Building 147, Fort Sam Houston, TX (P2 #156205)</b>						
OMA	\$5,900,000	0%	0%	-S	23-Sep-09 -A	21-Feb-10 -S
Project Manager: BRECTO, JASON D.	\$5,616,000					
<b>Barracks Bldg 904-- Replace HVAC, Plumbing, Electric, Finishes (P2 #322935)</b>						
TOMA	\$6,839,800	0%	0%	16-Feb-10 -S	24-Mar-10 -S	13-Mar-12 -S
Project Manager: BANKS, CLARENCE V	\$6,893,800					
(10/22/2009) 23NOV09 New direction received this week, regarding ARRA projects. ARRA is ratcheted even higher this week after a briefing to the VP. Focus now is to move as many project awards into 1st Qtr FY 10 (31 Dec 09) as possible. This schedule was updated to reflect the new direction. However, due to a considerable design effort for this project it will be awarded in MARCH 2009. This acquisition process for this project also includes ARRA project, FSH Rpr Bks Bldg 904 (P2#: 322936).						
<b>MPLS093540 / Renovation of existing NCO Club to supt requirement for METC Campus Community Center (P2 #323480)</b>						
BCF05	\$5,100,000	10%	0%	12-Jan-10 -A	05-Mar-10 -S	16-May-11 -S
Project Manager: NGUYEN, VIET Q	\$5,100,000					
(1/8/2010) RTA - Jan 12, 2010. Advertise - Jan 20, 2010.						
<b>Renovate Building 1001, Fort Sam Houston, TX (SRM) (P2 #323739)</b>						
OMA	\$14,000,000	0%	2%	11-Sep-09 -A	28-Oct-09 -A	21-Jun-11 -S
Project Manager: GULDEMOND, WILLIAM M	\$16,930,000					
(9/19/2009) Contract scheduled for award by 30 Sep 09. PDT still does not have an approved DD Form 1391.						
<b>Building 601 Renovation, Fort Sam Houston, TX (P2 #324512)</b>						
OMA	\$9,175,000	0%	1%	01-Jul-09 -A	29-Sep-09 -A	22-Nov-10 -S
Project Manager: BRECTO, JASON D.	\$4,232,000					
<b>Building 602 Renovation, Fort Sam Houston, TX (P2 #325077)</b>						
OMA	\$9,175,000	0%	1%	03-Mar-10 -S	30-Sep-09 -A	22-Nov-10 -S
Project Manager: BRECTO, JASON D.	\$4,232,000					
<b>Reconfigure the floor plans of Building 1000 at FSH (P2 #327003)</b>						
OMA	\$11,500,000	0%	4%	-S	29-Sep-09 -A	25-Jun-10 -S
Project Manager: GULDEMOND, WILLIAM M	\$11,109,000					
(9/30/2009) No issues						

Summary for 2009 22 projects, Total Program Amount = \$907,863,800.00

Source: SWF P2 and RMS Databases  
 Selection: All MILCON Projects and any Reimbursable Projects > \$ 5.0 m,  
 Projects Under Design or Under Construction and not Closed Out



Project Number and Name Funds Type	Prog Amt CWE	Design % Compl	Constr % Compl	Design Complete	Constr Award	Constr Complete
<b>Program Year: 2010</b>						
<b>064191 / Construct Enlisted Unaccompanied Personnel Housing Permanent Party (P2 #149723)</b>						
BCA05	\$10,800,000	5%	0%	15-Jan-10 -S	31-Mar-10 -S	15-May-11 -S
Project Manager: DOBBINS, CASSANDRA	\$10,509,000					
(11/4/2009) COS will have RTA by 15-Jan-2010. Advertise will be 19-JAN-2010.						
<b>064209 / Construct Vehicle Parking (P2 #149862)</b>						
MCA	\$10,800,000	0%	0%	19-Jan-10 -S	26-Mar-10 -S	22-Dec-11 -S
Project Manager: BANKS, CLARENCE V	\$13,245,338					
(1/8/2010) SWD requests a revised CWE that incorporates the Dickman road scope as an additional option to the project solicitation. Omaha District contracting division is revising the solicitation documents to reflect the change at this time.						
<b>064221 / Add/Alter Space C/MWR Academy (P2 #149863)</b>						
MCA	\$9,000,000	10%	0%	26-Aug-09 -A	12-Jan-10 -A	29-Mar-11 -S
Project Manager: BRECTO, JASON D.	\$7,195,093					
(12/7/2009) SSEB complete. Possible change in scope may negate the current solicitation if IMCOM wants a larger facility. Working with RJ Holley to determine course of action. Requested Authority to Award but under CRA so cannot award until we receive the money. Awaiting Authority and Funds to Award.						
<b>071464 / Repair Bldg 2266 for IMCOM HQ (P2 #155415)</b>						
OMA	\$23,000,000	0%	7%	25-May-09 -A	16-Jul-09 -A	10-Jun-11 -S
Project Manager: KRAUS, ANDREW G	\$28,923,058					
(7/28/2008)						
<b>072375 / Construct IMCOM Headquarters (P2 #321361)</b>						
BCA05	\$29,723,000	15%	0%	20-Aug-09 -A	30-Dec-09 -A	24-Apr-11 -S
Project Manager: BRECTO, JASON D.	\$28,432,100					
(10/29/2009) Site visit for Savannah District MATOC Contractor pool held on 21 October 2009. Parsons and USACE began addressing Bidder Inquiries via Projnet. Upcoming Events: 6 Nov 2009 - Last day for Bidder Inquiries via Projnet 12 Nov 2009 - Proposals due from D/B Contractors 16 - 20 Nov 2009 - Source Selection Board						
(11/30/2009) Proposals due 30-Nov-09. SSEB scheduled to begin at 1300 on 01-Dec-09.						
<b>072680 / IMCOM Campus Area Development (P2 #321362)</b>						
BCA05	\$11,000,000	15%	0%	22-Nov-09 -A	01-Feb-10 -S	14-Aug-11 -S
Project Manager: BRECTO, JASON D.	\$11,000,000					
(11/30/2009) Solicitation Advertised 21-Dec. Site visit scheduled for 05-Jan-10.						
<b>072682 / Addition to Building 2270 (P2 #321364)</b>						
BCA05	\$18,000,000	10%	0%	09-Sep-09 -A	19-Jan-10 -S	03-Aug-11 -S
Project Manager: BRECTO, JASON D.	\$17,949,057					
(10/29/2009) Advertised: 16 Oct 09 Contractor site visit occurred: 27 Oct 09 Upcoming Events: Source Selection Board 7-11 Dec 09.						
<b>MPLS107520 / BRAC Joint Base Headquarters Facility (P2 #322032)</b>						
BCF05	\$5,500,000	0%	0%	08-Jan-10 -A	22-Mar-10 -S	06-Jul-11 -S
Project Manager: BRECTO, JASON D.	\$8,717,505					
(10/6/2009) Tied to P2#: 327760 08Jan08 - Final Corrected RFP package on EKO.						
<b>MPLS107520A / BRAC-502 ABW BOS Administration Facility (P2 #327760)</b>						
BCF05	\$5,600,000	0%	0%	08-Jan-10 -A	22-Mar-10 -S	06-Jul-11 -S
Project Manager: BRECTO, JASON D.	\$0					

Summary for 2010 9 projects, Total Program Amount = \$123,423,000.00

Source: SWF P2 and RMS Databases  
Selection: All MILCON Projects and any Reimbursable Projects > \$ 5.0 m,  
Projects Under Design or Under Construction and not Closed Out

# Military Design and Construction Projects

## Fort Sam Houston



Project Number and Name Funds Type	Prog Amt CWE	Design % Compl	Constr % Compl	Design Complete	Constr Award	Constr Complete
<b>Program Year: 2011</b>						
<b>071116 / Training Aids Center (P2 #155133)</b>						
MCA	\$6,200,000	0%	0%	28-May-10 -S	16-Feb-11 -S	09-Aug-12 -S
Project Manager: NORTMAN, DAVID L.	\$6,131,264					
(1/1/2010) No issues. The A-E T.O. RFP was issued on 25 November 2009.						
<b>Design an construction for the rehabilitation of Bldg 2263 (P2 #325044)</b>						
OMA	\$20,000,000	0%	0%	30-Jun-10 -S	31-Aug-10 -S	13-Sep-10 -S
Project Manager: ALEXANDER, BRETT S	\$1,380,000					
(1/1/2010) Draft RFP submittal due 27 Jan 10.						
<b>067194 / Battle Command Training Center (P2 #325149)</b>						
MCA	\$16,000,000	35%	0%	15-Sep-10 -S	28-Jan-11 -S	17-Jan-13 -S
Project Manager: HICKS, GAIL S.	\$15,600,205					
(12/31/2009) 35% review started, review meeting to be 26 Jan 2010.						
<b>Summary for 2011 3 projects, Total Program Amount = \$42,200,000.00</b>						
<b>Program Year: 2012</b>						
<b>047339 / Replace Bldg 1379 (P2 #146417)</b>						
MCA	\$53,000,000	0%	0%	04-Jan-10 -S	19-Feb-10 -S	19-Jan-12 -S
Project Manager: NGUYEN, VIET Q	\$53,000,000					
(8/3/2009) On hold until FY2012. Package is RTA. Not included in stimulus package as expected.						
<b>Summary for 2012 1 project, Total Program Amount = \$53,000,000.00</b>						
<b>Summary for Fort Sam Houston 56 projects, Total Program Amount = \$1,992,216,800.00</b>						

Source: SWF P2 and RMS Databases  
 Selection: All MILCON Projects and any Reimbursable Projects > \$ 5.0 m,  
 Projects Under Design or Under Construction and not Closed Out