

Military Design and Construction Projects

Randolph Air Force Base



Project Number and Name Funds Type	Prog Amt CWE	Design % Compl	Constr % Compl	Design Complete	Constr Award	Constr Complete
Program Year: 2008						
TYMX063002 / Admin Center (CPO) (P2 #139450)						
BCF05	\$10,900,000	50%	100%	23-May-08 -A	19-Sep-08 -A	23-Apr-10 -S
Project Manager: GATELY, KATHLEEN E \$0						
(12/31/2009) PM Located outside SWF- PM Randolph Mr. Alino AFCEE						
Actual: 56% / Scheduled: 55%. Work continues on the first floor and second floor duct work, electrical, plumbing, room framing, and masonry work. The steel roof deck is complete and dormers are being installed. Expanded Foam Insulation (EFIS) exterior installation is underway. Project is on schedule for a May 10 construction completion date.						

Summary for 2008 1 project, Total Program Amount = \$10,900,000.00

Summary for Randolph Air Force Base 1 project, Total Program Amount = \$10,900,000.00

Source: SWF P2 and RMS Databases
 Selection: All MILCON Projects and any Reimbursable Projects > \$ 5.0 m,
 Projects Under Design or Under Construction and not Closed Out