

Military Design and Construction Projects**Laughlin Air Force Base**

Project Number and Name Funds Type	Prog Amt CWE	Design % Compl	Constr % Compl	Design Complete	Constr Award	Constr Complete
Program Year: 2006						
MXDP053001 / Aircraft Maintenance Operations Complex (P2 #131725)						
MCAF	\$7,821,000	100%	84%	21-Mar-06 -A	22-Sep-06 -A	26-Mar-10 -S
Project Manager: RAY, LYNN R	\$7,786,442					
(1/11/2010) Satisfactory progress is still being made with monthly meetings with Contractor, Air Force, and Corps. Contractor is expecting capital equipment order to be arriving soon - this has been the long pole in the process. Customer is aware of delay; expected BOD is April 10						

Summary for 2006 1 project, Total Program Amount = \$7,821,000.00

Program Year: 2008						
MXDP073000 / Consolidated Student Activity Center and Library (P2 #151065)						
MCAF	\$5,200,000	99%	0%	01-Jul-09 -A	01-Sep-09 -A	15-Nov-10 -S
Project Manager: RAY, LYNN R	\$4,783,794					
(1/11/2010) Project Manager is Karyn Adams, SWL. December 2009 - Award documents sent to contractor on 30 November 2009. Several RFI's have been submitted in RMS and are being reviewed by SWL and SWF to come to a successful conclusion. Jan 2010 - Several RFI's have been submitted in RMS and are being reviewed by SWL and SWF to come to a successful conclusion.						

Summary for 2008 1 project, Total Program Amount = \$5,200,000.00

Summary for Laughlin Air Force Base 2 projects, Total Program Amount = \$13,021,000.00

Source: SWF P2 and RMS Databases
Selection: All MILCON Projects and any Reimbursable Projects > \$ 5.0 m,
Projects Under Design or Under Construction and not Closed Out